

27 FEB 1982

REAL ESTATE AND CONSTRUCTION DIVISION

1. Laserite ODP Construction - A preconstruction meeting was held at 10:00 a.m. today on the Laserite ODP construction contract. Representatives from HEB, Security, GSA, ODP, and P&P were present. The contractor indicated that the P&P Laserite area should be cleared for construction by 26 February 1982, and that the Laserite should be onsite for installation two weeks prior to the scheduled completion date. (Completion date is approximately 25 June 1982.) The contractor indicated that he would begin moving material into the "B" Vault and DCI driveway area on Thursday of this week.

2. SAFE Phase I - GSA met with the contractor and HEB during the week of 15 February 1982 to discuss the SAFE Phase I area Halon system. No decisions were reached, nor was a schedule for resolving system problems generated. Last week the contractor corrected operational problems in two of the air-handling units and poured concrete bases beneath several raised floor supports which had been improperly installed originally. The contractor removed several sprinkler heads to allow proper recutting of the ceiling panels. The heads were replaced. One of the sprinkler heads began leaking very slightly and the contractor responded on 22 February 1982 to repair it. However, shortly after he departed, the head began leaking again. HEB will notify GSA so that the contractor can be called back to repair the leak. (The leak is occurring in an area where no equipment is located.)

Orig - EO/OL
1 - OL/P&PS
1 - OL/RECD/HEB
1 - OL/RECD/REP
1 - OL/RECD/FEB
✓ 1 - RQFU
1 - OL/RECD Official